

UPLOAD
NO PASS →
Elle 802

Completed Deficiencies
Elle - Phase: Elle - Lot: 802

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>
<u>23Jul10</u>	PDI	1	FOYER / ENTRY- Mirrors- CLOSET-shelving apoears crooked <i>completed by Ed - Group Close</i>	<u>(Metropolitian Home Products)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	2	LIVING/DINING ROOM- General- CEILING- stipple cracked in front of windows <i>Complete as per Carlos request - Group Close</i>	<u>(Gem King)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	3	GUEST BEDROOM 1- Painting- --touch up on walls see stickers <i>Complete as per Carlos request - Group Close</i>	<u>(Com-Kote Inc)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	4	GUEST BEDROOM 1- Painting- CLOSET- touchup see stickers <i>Complete as per Carlos request - Group Close</i>	<u>(Com-Kote Inc)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	5	GUEST BEDROOM 1- Mirrors- CLOSET: 1- closet doors sticking <i>completed by Ed - Group Close</i>	<u>(Metropolitian Home Products)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	6	GUEST BEDROOM 1- Windows & Doors- WINDOWS-gap bottom left corner see sticker <i>completed - Group Close</i>	<u>(Allan Windows)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	7	MASTER BEDROOM- Carpentry - Rough- -- chipped baseboard rightside see sticker <i>Complete as per Carlos request - Group Close</i>	<u>(Metro Carpentry)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	8	MASTER BEDROOM- General- WALLS-gap around vent grills both <i>Complete as per Carlos request - Group Close</i>	<u>(Amacon Service)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	9	MASTER BEDROOM- Painting- WALLS: 1- touchup see stickers <i>Complete as per Carlos request - Group Close</i>	<u>(Com-Kote Inc)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	10	MASTER BEDROOM- Electrical- WALLS: 2- alarm sikencer crooked <i>completed by Ed - Group Close</i>	<u>(DECC Electric)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	11	MASTER BEDROOM- General- CEILING- stipple missing in right corn in fron of window <i>Complete as per Carlos request - Group Close</i>	<u>(Gem King)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	12	MASTER BEDROOM- Windows & Doors- WINDOWS-aluminum damage see sticker <i>completed - Group Close</i>	<u>(Allan Windows)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	13	MASTER BEDROOM- Garage Capping- WINDOWS: 1-gap on step see sticker <i>Complete as per Carlos request - Group Close</i>	<u>(Amacon Service)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	14	MAIN BATHROOM- General- --gap around sink <i>Complete as per Carlos request - Group Close</i>	<u>(Amacon Service)</u>	<u>Add</u>	<u>NoAppoint.</u>
<u>23Jul10</u>	PDI	15	MAIN BATHROOM- General- TUB-gaps around tub	<u>(Amacon Service)</u>	<u>Add</u>	<u>NoAppoint.</u>

			<i>Complete as per Carlos request - Group Close</i>			
<u>23Jul10</u>	PDI	16	MAIN BATHROOM- General- SINK-gaps around sink <i>Complete as per Carlos request - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>23Jul10</u>	PDI	17	MAIN BATHROOM- Cabinets - Kitchen & Bathroom- VANITY CABINETS-poorly finished around plumbing <i>Complete as per Carlos request - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>23Jul10</u>	PDI	18	MAIN BATHROOM- Cabinets - Kitchen & Bathroom- VANITY CABINETS: I-damage inside cabinet <i>Complete as per Carlos request - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>23Jul10</u>	PDI	19	MAIN BATHROOM- General- FLOORING-gap around water shut up box <i>Complete as per Carlos request - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>23Jul10</u>	PDI	20	ENSUITE BATHROOM- Garage Capping- TOILET-gap around toilet <i>Complete as per Carlos request - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>23Jul10</u>	PDI	21	ENSUITE BATHROOM- Cabinets - Kitchen & Bathroom- VANITY CABINETS-damage inside vanity <i>Complete as per Carlos request - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>23Jul10</u>	PDI	22	ENSUITE BATHROOM- Garage Capping- VANITY CABINETS: I-gap around sidesplash <i>Complete as per Carlos request - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>23Jul10</u>	PDI	23	KITCHEN- Cabinets - Kitchen & Bathroom- -- left door above microwave rubbing <i>Complete as per Carlos request - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>23Jul10</u>	PDI	24	KITCHEN- Cabinets - Kitchen & Bathroom- CABINETS-rught cabinet above microwave rubbing <i>Complete as per Carlos request - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>23Jul10</u>	PDI	25	LAUNDRY CLOSET- General- W/D machine soap dispenser is loose <i>Complete as per Carlos request - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>23Jul10</u>	PDI	26	LAUNDRY CLOSET- Painting- DOORS- inside doorframe touchup see sticker <i>Complete as per Carlos request - Group Close</i>	(Com-Kote Inc)	Add	NoAppoint.
<u>23Jul10</u>	PDI	27	BALCONY- Windows & Doors- --scratches on aluminum frame on balcony door <i>completed - Group Close</i>	(Allan Windows)	Add	NoAppoint.
<u>24Aug10</u>	Customer Service Request	1	Living Room- Windows & Doors- Living room window is cracked. <i>complete as per Carlos request - Group Close</i>	(Allan Windows)	Add	NoAppoint.

<u>13Sept10</u>	Customer Service Request	2	Kitchen- Appliances- Fridge door metal hinges are rubbing	(Whirlpool Canada)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	1	Laundry Room- Appliances- dryer fan does not turn off/intermittently working <i>completed client sign off - Group Close</i>	(Amacon Head Office)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	2	Throughout- Painting- off color paint patches on walls <i>completed client sign off - Group Close</i>	(Com-Kote Inc)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	3	Living Room- Painting- paint touch up through out <i>completed client sign off - Group Close</i>	(Com-Kote Inc)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	4	Living Room- Flooring - Hardwood- scuffs on wooden floor <i>completed client sign off - Group Close</i>	(Barwood Flooring)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	5	Kitchen- Electrical- 2 out of 3 lights not working <i>completed client sign off - Group Close</i>	(DECC Electric)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	6	Kitchen- Appliances- defective fridge door rubbing against metal <i>completed client sign off - Group Close</i>	(Amacon Head Office)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	7	Foyer- Door - Interior- mirror door scratched	(Metropolitan Home Products)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	8	Other- General- defective pooring of concrete <i>completed client sign off - Group Close</i>	(Amacon Service)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	9	Bedroom #2- Windows- scratches on window pane <i>complete as per Carlos request - Group Close</i>	(Allan Windows)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	10	Main Bathroom- Cabinets - Kitchen and Bathroom- possible damage to cabinet from leaky drainage pipe <i>completed client sign off - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.
<u>17Sept10</u>	30-Day	11	Main Bathroom- Cabinets - Kitchen and Bathroom- possible damage to cabinet from leaky drainage pipe <i>completed client sign off - Group Close</i>	(Cartier Kitchens)	Add	NoAppoint.

[Customer Info](#)
 [Add a Deficiency](#)
 [Show Missed Promise Dates](#)
 [Show Outstanding Deficiencies](#)
 [Show Appointment Checkboxes](#)
 [Work Order](#)
 [Forms](#)

Wayne - service from the Acella