

July 13, 2022

Loida Leano Irorita & MUHAMMAD,HASSAN AKHTAR 175 SPADINA RD TORONTO, ON M5R 2T9

Dear Loida Leano Irorita & MUHAMMAD, HASSAN AKHTAR,

To: Loida Leano Irorita & MUHAMMAD, HASSAN AKHTAR (the

Purchaser)

From: 2174372 ONTARIO LTD. (the Vendor)

RE: Purchase Agreement dated the 19th day of December, 2020

including Addendum, and amendments, if any (the "Purchase

Agreement") relating to the Home.

## PLEASE NOTE THAT:

1. The "Unavoidable Delay" initiating event referred to in our recent Notice to you has ended. The "Unavoidable Delay" was made up of:

a. One or more labour strikes by Carpenters, Carpet Installers, Tile installers, Hardwood Installers, Railing Installers, Drywall and Taping Installers, Insulation Installers and Roofers in which started on May 2, 2022 and ended on June 16, 2022, ("Strike Period"). plus

- b. An additional period of 18 days representing additional lost time caused by the strike(s) (the "Remobilization Period").
- 2. The total setback in time directly caused by the "Unavoidable Delay" (the **Strike Period** plus the **Remobilization Period**) is: i) 47 days; plus (ii) 18 days for a total of: 65 days ("**Unavoidable Delay Period**"). Therefore, the date of conclusion of the Unavoidable Delay is 29 day of July 2022.
- Your new Critical Dates taking into account the total Unavoidable Delay Period are as follows:
  a. Revised Firm Closing Date is:
  17th day of November, 2022
  - b. Revised Outside Closing Date is: 17th day of November, 2023

Dated this 13th day of July, 2022

**Highcastle Homes** 



## Marianne Baldassarra