



Zancor North Inc.
Warranty Services
Phone: (905) 738-7010
Fax: (905) 738-5948

Work Order

KEN

Closing Date: 06May21

Address: 20 Bianca Cres
Wasaga Beach, Ontario
Location: The Village of Trillium Forest - Phase: 3 - Lot: Block 137 Unit 2
Today's Date: 09May22
Contact(s): Kim, K Nolet - Home: (647) 287-5022 - (kikisfunnelcakes@hotmail.com)
Email: kikisfunnelcakes@hotmail.com

Company: Uni-tri

Attention: Joey/Jason
Telephone: (416) 745-2724
Fax: (416) 745-1375

Please Complete the following items:

DAI	Type	Issue	Appt. Date/Time	Notes
147475	1 Year	Exterior- General- Item #6- stone is eroding - some bricks faded out from grey to almost white and are powder like when you touch it- Stone looked normal at the time of inspection- in-between garagae doors	24May22 /am	Manitowish

Date Completed: _____

Homeowner Signature: _____
The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

Date Completed: JUNE 3 2022

Trade &/or Service Tech.

Signature: KEN

Print Name: KEN BIRON

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

Uni-Tri Masonry (1989) Limited
23 Haas Road
Etobicoke, ON
M9W 3A1
Telephone: (416) 745-2724
Fax: (416) 745-1375

WORK ORDER

12547

EXTRA TO CONTRACT

Builder:

ZANCORE

Project:

VILLAGE OF TRILLIUM FOREST

Lot No.

PH3 BLOCK 137 UNIT 2

Address:

20 BIANCA CRES

Builder Ref:	Description of Work To Be Completed	Description of Work Performed	Time
147475	- STONE IS ERODING AND STARTING TO FORM EFFLORESCENCE	- INSPECTED AND SEARCHED SITE FOR STONE (NO STONE ON SITE) CALLED ENVO FOR STONE (PICKED UP IN MARKHAM) (FRIDAY JUNE 3) I TOOK DOWN CENTRE PILLAR BETWEEN GARAGE DOORS, INSTALLED NEW STONE, POLY, AND SILL HAD TO DUMP RUBBLE (NEEDS CAULKING)	(1) (2) (3)
			11

Chargeable To:

Total Hours

Date Completed: JUNE 3 2022

By signing this Work Order, I agree to all the information provided above and authorize payment to Uni-Tri Masonry (1989) Limited for the work performed (labour) and/or (labour & materials).

Superintendent Signature:

Serviceman Signature:



White: Office

Yellow: Service Department

Pink: Site