

Andrew Spanjevic

From: Nathan Simas <nathan@zancorhomes.com>
Sent: Monday, June 26, 2023 9:02 AM
To: Robert Cioffi; Andrew Spanjevic; Robyn Holmes; Tania Montagner; Amy Palombo; papageo32@gmail.com; Joseph Ferrari; Melissa Green; AV Classic Tile Service; cjcompanyltd@rogers.com
Subject: FW: Innisfil Lot 306W QC

Follow Up Flag: Follow up
Flag Status: Completed

Charles

June 29

Good morning

Please have the following completed by the end of this week.

Thank you,

Nathan Simas
Finishing Supervisor
Belle Aire Shores
Cell # 416-791-9862
nathan@zancorhomes.com

ZANCOR
HOMES

From: Chris DiGenova <chris@zancorhomes.com>
Sent: Friday, June 23, 2023 8:11 AM
To: Nathan Simas <nathan@zancorhomes.com>; Anthony Riccardi <anthony@zancorhomes.com>; Carmelo <carmelo@zancorhomes.com>
Subject: Innisfil Lot 306W QC

306W QC

MASTER ENSUITE:
CHIP @ SIDE SPLASH – NIK
ATTACH DOOR STOP TO DOOR – WYECROFT
DRYWALL REPAIR BY SWITCH – FOREMONT

✓ 1886K -07

MASTER BEDROOM:
PAINT SPLASH RIGHT OF ENSUITE DOOR -PERFECT TOUCH
DAP TOP RIGHT CORNER OF ENTRANCE MESSY – ZANCOR

BARCODE NOT REMOVED FROM DOOR @ WIC – WYECROFT
OVER PAINT AT FIRST SWITCH – PERFECT TOUCH
SILICONE NEEDED - AV

BED #2 ENSUITE:

CHIP @ SIDE SPLASH – NIK

DRYWALL REPAIR @ SWITCH – ZANCOR

NO DOOR STOP – WYECROFT

LOW PRESSURE FROM TUB – ICON

DAP SIDE SPLASH FROM FRAME – ZANCOR

✓ 5003-38 Not
NEEDED

BED #2:

DOOR FRAME TO WIC NEEDS DAP – ZANCOR

FRAME BROKEN WINDOW WONT CLOSE – NEWMAR

BED #3:

BROKEN TRANSOM SENT 06/09/23 -NEWMAR

NAIL VISIBLE IN WIC – FOREMONT

TWIN BATH:

SILICONE NEEDED – AV

DRY WALL REPAIR LEFT OF TUB – ZANCOR

W/C ELECTRICAL DOESN'T WORK – DART

LAUNDRY ROOM:

DRYWALL REPAIR BY DRYER VENT – FOREMONT

CLEAN LOWER ROOF – ZANCOR

DAP ALL TILE BASEBOARD – AV

EXTERIOR: FOAM VISIBLE @ GARAGE DOOR – MCF

SECURE ROGERS BOX – ZANCOR

CAULKING MISSING – CJ

WINDOW WELLS NEEDED – VALGREEN

CUT PIPE INTO RWL – ICON

PAINT FRONT DOOR – PERFECT TOUCH

Chris Di Genova