

Apps List Menu Deficiencies Company Select Here

Deficiencies on Belle Aire Shores - 3 - 214W
For New Image Kitchens

DAI	Type	Issue	Appt. Date / Time	Notes
161738	PDI	KITCHEN- CABINETS~CHIP ON TOP FRIDGE GABLE LEFT SIDE AND AT GABLE LEFT SIDE	✓	
161739	PDI	KITCHEN- CABINETS~SCRATCH OF LEFT DOOR BELOW SINK	✓	
161740	PDI	KITCHEN- CABINETS~CHIP INSIDE ISLAND GABLE BESIDE SINK	✓	
161741	PDI	KITCHEN- CABINETS~BIG CHIP AT KICKPLATE INSIDE DISHWASHER CUT OUT RIGHT CORNER AND BELOW SINK	✓	
161742	PDI	KITCHEN- CABINETS~CHIP AT BOTTOM GABLE BELOW SINK	✓	
161743	PDI	KITCHEN- CABINETS~BACK PANEL NOT INSTALLED BELOW SINK 2) SHELF NOT INSTALLED	✓	
161744	PDI	KITCHEN- CABINETS~CHIP AT UPPER SHELF RIGHT OF SINK	✓	
161758	PDI	MASTER ENSUITE BATH- VANITY CABINETS~CHIPS ON KICKPLATE	✓	
161759	PDI	MASTER ENSUITE BATH- VANITY CABINETS~CHIP AT FAR LEFT CABINET GABLE AND FAR RIGHT CABINET GABLE 2) CHIP BELOW LEFT SINK ON DOOR	✓	
161760	PDI	MASTER ENSUITE BATH- COUNTERTOPS~CHIPS AT LEFT AND RIGHT SIDE SPLASH	✓	
161755	PDI	SHARED ENSUITE- VANITY CABINETS~CHIPS ON KICKPLATE	✓	
161756	PDI	SHARED ENSUITE- VANITY CABINETS~CHIP ON BOTTOM GABLE BELOW LEFT SINK AND CHIPS ON BOTTOM GABLE INSIDE MIDDLE CABINET	✓	

Work Order Actions

Preview / Print Work Order

Preview

Send Work Order

☐ Send via Email to:

rcioffi@newimagekitchens.ca

☐ Send via Fax to:

4167397031

message:

CNT
FOR
ABS

L

Robert Cioffi

Zancor 214W

From: Nathan Simas <nathan@zancorhomes.com>
Sent: Friday, August 18, 2023 5:01 PM
To: Joseph Ferrari; Andrew Spanjevic; Robert Cioffi; AV Classic Tile Service; Noah Pereira; cjcompanyltd@rogers.com; Reeya Alfred; papageo32@gmail.com; Daniela Ascenzo; BENJAMIN NOORO; Nello; Amy Palombo; Tania Montagner; Nicholas P D.A.R.T Electric Ltd.; Melissa Green; Shonnessa Facey
Cc: Carmelo
Subject: Lot 214w walk notes

Good Afternoon

Please have the following completed by Wednesday next week.

214w

Icon	Free standing tub not installed
Icon	Master ensuite shower head is still temp head
NIK	Side splash on right side needs edge tape fixed / center cabinet shelf chipped.
A/V	Silicone all tubs and showers
NIK	Counter in 2 nd ensuite repair (schedule for 8/18)
Icon	Drop in sink to be installed after counter is installed
Central	Mirror for 2 nd ensuite needs to be installed after counter completed.
A/V	Laundry baseboard not completed
Newmar	Weather stripping missing from front door
Dart	Rear light and plug not installed
Icon	Kitchen faucet and sink ready to be connected
Foremont	overcut at dining room light
Icon	ABS pipe needs to cut above RWL
Val Green	install window wells
C. Carpet Care	secure patch from duct cleaning (needs screws)
National	basement run knocked off at the bottom of the stairs
P. Touch	exterior painting not completed, also lot 217w
Trudel	flashing on roof above rear bowed window N/C
CJ Caulking	Caulk A/C line into basement

Master Ens

1886K-07 Arborite

~~1896K-07~~ ~~1826K-07~~

DONE
Aug 18/23

✓ Shelf for
V&SO
Master
ensuite

Thank you,

Nathan Simas
Finishing Supervisor
Belle Aire Shores
Cell # 416-791-9862
nathan@zancorhomes.com

ZANCOR
HOMES