

Highcastle Homes  
7600 Highway 27, Unit 1  
Woodbridge ON L4H 0P8



**June 04, 2025**

AMPUJAH SRISHANGAR & SRISHANGAR RAMANATHAN  
35 FOUNTAINHEAD RD - Apt: 1412  
TORONTO, ONTARIO  
M3J 2V7

Dear AMPUJAH SRISHANGAR & SRISHANGAR RAMANATHAN:

**Purchaser:** AMPUJAH SRISHANGAR & SRISHANGAR  
RAMANATHAN  
**Vendor:** 6314 Alliston Developments Inc.  
**Property:** Honey Hill Alliston - Phase: 1  
**Address:** 45 Fenn Crescent  
**Lot/Unit:** 77

**Second Notice - (s.5(b) Tarion Addendum)**

**PLEASE NOTE THAT:**

1. The "Unavoidable Delay" initiating event referred to in our recent Notice to you has ended.  
The "Unavoidable Delay" was made up of:
  - a. One or more labour strikes by Roofers and Electricians ended on May 26, 2025, ("Strike Period").  
plus
  - b. An additional period of 16 days representing additional lost time caused by the strike(s) (the "Remobilization Period").
2. The total setback in time directly caused by the "Unavoidable Delay" (the **Strike Period** plus the **Remobilization Period**) is: i) 20 days; plus (ii) 16 days for a total of: 36 days ("**Unavoidable Delay Period**"). Therefore, the date of conclusion of the Unavoidable Delay is 11 day of June 2025.
3. Your new Critical Dates taking into account the total Unavoidable Delay Period are as follows:
  - a. Revised Firm Closing Date is:  
24th day of July, 2025
  - b. Revised Outside Closing Date is:  
24th day of July, 2026

**Dated** this 4th day of June, 2025

**Highcastle Homes**