



July 13, 2022

ASMA ARAB & SAMAD HOSSEINI
15 JAMES FINLAY WAY Apt: 714
NORTH YORK, ONTARIO
M3M 0B3

Dear ASMA ARAB & SAMAD HOSSEINI,

To: ASMA ARAB & SAMAD HOSSEINI (the Purchaser)

From: 2174372 ONTARIO LTD. (the Vendor)

**RE: Purchase Agreement dated the 23rd day of January, 2021
including Addendum, and amendments, if any (the "Purchase
Agreement") relating to the Home.**

PLEASE NOTE THAT:

1. The "Unavoidable Delay" initiating event referred to in our recent Notice to you has ended.
The "Unavoidable Delay" was made up of:
 - a. One or more labour strikes by Carpenters, Carpet Installers, Tile installers, Hardwood Installers, Railing Installers, Drywall and Taping Installers, Insulation Installers and Roofers in which started on May 2, 2022 and ended on June 16, 2022, ("Strike Period").
plus
 - b. An additional period of 18 days representing additional lost time caused by the strike(s) (the "Remobilization Period").
2. The total setback in time directly caused by the "Unavoidable Delay" (the **Strike Period** plus the **Remobilization Period**) is: i) 47 days; plus (ii) 18 days for a total of: 65 days ("**Unavoidable Delay Period**"). Therefore, the date of conclusion of the Unavoidable Delay is 29 day of July 2022.
3. Your new Critical Dates taking into account the total Unavoidable Delay Period are as follows:
 - a. Revised Firm Closing Date is:
17th day of November, 2022
 - b. Revised Outside Closing Date is:
17th day of November, 2023

Dated this 13th day of July, 2022

Highcastle Homes

Marianne Baldassarra