



# Soil Engineers Ltd.

CONSULTING ENGINEERS

GEOTECHNICAL • ENVIRONMENTAL • HYDROGEOLOGICAL • BUILDING SCIENCE

100 NUGGET AVENUE, TORONTO, ONTARIO M1S 3A7 • TEL: (416) 754-8515 • FAX: (416) 754-8516

<b>BARRIE</b>	<b>MISSISSAUGA</b>	<b>OSHAWA</b>	<b>NEWMARKET</b>	<b>GRAVENHURST</b>	<b>PETERBOROUGH</b>	<b>HAMILTON</b>
TEL: (705) 721-7863	TEL: (905) 542-7605	TEL: (905) 440-2040	TEL: (905) 853-0847	TEL: (705) 684-4242	TEL: (905) 440-2040	TEL: (905) 777-7956
FAX: (705) 721-7864	FAX: (905) 542-2769	FAX: (905) 725-1315	FAX: (416) 754-8516	FAX: (705) 684-8522	FAX: (905) 725-1315	FAX: (905) 542-2769

## Inspection No. 117


Lot 17 – Cranbrook Crescent

Lot 35 (Left) – Zenith Avenue

- Two 15-mm steel reinforcing bars have been placed continuously in the upper section of the foundation walls.

SOIL ENGINEERS LTD.

Dennis Lai, P.Eng.  
DL:vk



Gold Park Homes Inc.  
Attention: Mr. Michael Cipriano

REFERENCE NO. 1608-C052

DATE: January 5 2017

## PROJECT:

Residential Subdivision  
Gold Park Homes at Kleinburg Glen  
Baron Street and Algoma Drive  
Cit of Vaughan

## JOB DESCRIPTION:

Steel Reinforcing Bar Inspection

DATE OF INSPECTION: November 18, 2016

INSPECTOR: Jalal Fahimi, C.E.T.

## DESIGNED SOIL PRESSURE:

-

RECOMMENDED MAXIMUM ALLOWABLE SOIL PRESSURE FOR INSPECTED SUBGRADE:

-

## AS-BUILT ELEVATION:

-

## WATER CONDITION:

-

## DESCRIPTION OF INSPECTED SUBGRADE:

-

## METHOD OF INSPECTION:

Visual

## SUBGRADE:

-

## GIVEN TO:

Bruno

1 kPa = 20.89 psf

The footings and foundation walls must be protected against frost action at all times.