

DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation PURCHASERS: Jon Mortensen and Melodie Mortensen TEL: STREET HOUSE TYPE CLOSING DATE LOT / PHASE 33 / 2 242 Antler Court CARTESIAN (B4) ELEV A 2 BED INV# OTY EXTRA / CHANGE Central Vacuum 1 - S/I Complete central vacuum system, including accessories kit- join all vac lines and terminate in garage- add (1) separate plug- as per plan 0 31Mar21 **Doors and Windows** 1 - Upgrade (1) 24x48 window to be frosted- Master Ensuite 2 Note: 31Mar21 1 - Increase (1) standard 28x48 window to operable 36x36 and place over kitchen sink- as per plan 31Mar21 1 - S/I (1) 56x30 basement window- as per plan 4 Note; As per B-1 31Mar21 5 1 - Relocate (1) standard 56x30 basement window- as per plan 31Mar21 1 - Delete (1) standard sidelight and transom- left side of front door- and S/I (1) Full-lite Frosted Front door w/ (1) standard 6 sidelight- as per plan Note *** Front door to be frosted glass w/ no window bars and sidelight to remain standard glass w/ window 31Mar21 1 - Relocate standard patio doors to approx 1' over to the right- as per plan 7 Note ** subject to approval by engineering/arch department ** 31Mar21 8 1 - Delete (1) 56x64 window and relocate (1) standard 24x48 window and place over toilet- Master Ensuite- as per plan 0 31Mar21 9 1 - Delete decorative exterior windows- above garage and above front porch- as per plan 31Mar21 Fireplace 10 1 - Raise fireplace 12" A.F.F- Great Room 31Mar21 Hardwood 1 - S/I Torlys LVT- colour TBD- in lieu of standard ceramic in Kitchen 11 Note:**Client will be ripping out LVT in kitchen and install hardwood after closing** 31Mar21 Miscellaneous 12 1 - S/I Roxul Sound Dampening Insulation between Master Bedroom and Great Room- as per plan 31Mar21

1 - Master Ensuite Re-design; Delete standard shower stall and bathtub and S/I 3x5 ceramic shower enclosure w/ Maax

Halo shower doors (Chrome finish)- relocate vanity and toilet- as per plan

Note.**Comes with standard finishes**

13

31Mar21



DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Jon Mortensen and Melodie Mortensen

TEL:

	LOT / PHASE 33 / 2	STREET 242 Antler Court	HOUSE TYPE CARTESIAN (B4) ELEV A 2 BED	CLOSING DAT	
INV#	QTY	EXTRA / CHANGE			
15 0 31Mar21	1 - Laundry and Main Bath Re-design- relocate tub, toilet, vanity, door and linen closet and relocate laundry hook-ups and laundry linen closet- as per plan Note:**Comes with standard finishes**				
16 0 31Mar21	1 - Delete standard half wall at Foyer and convert into full wall- c/w standard finishes- as per plan Note:				
17 0 31Mar21	1 - S/I Custom Decking- 12'4" x 16' PT Frame- Approx. 200 sq. ft of Gorilla decking (clay) w/7 rise PT stringers with Gorilla decking treads (clay) - 4 ft wide + (58 ft)- 42"H Alpa vinyl rail + 3" x 3" Alpa vinyl posts with blocking Note.**Deck to not be flush with patio door and is one step down to avoid rot against house**				
18 0 31Mar21	1 - S/I Fully insulated garage c/w R40 ceiling and R12 walls drywalled with one coat of mud Note:				
Plumbing					
19 0 31Mar21	1 - S/I 3-piece rough in Note;As per B-1	for future Jack and Jill bathroom in basemen	nt- as per plan		
20 31,964 31Mar21	1 - Upgrade standard tu Note:	b in Main Bathroom to Maax Exhibit 6032 s	soaker tub		
Railings					
21 0 31Mar21	1 - S/I Oak nosings und Note:	ler spindles in lower hall			
Trim					
22 0 31Mar21	1 - Delete (1) standard Note:	door in Den and centre door- as per plan			
23 0 31Mar21	1 - S/I 36" wide interior Note:	r door w/ standard hardware @ bottom of ba	sement stairs in lieu of standard- as per plan		
24 0 31Mar21	1 - S/I Linen closet w/ (Note:	(1) 24" interior door w/ standard hardware ar	nd (5) linen shelves- Master Ensuite- as per plan		
1A Offer Worksheet	Additional (1) 56x30 Note:	basement window			
2A Offer Worksheet	3 Piece Rough-in *Note:	future tub, toilet and sink			
3A Offer Worksheet	stone landing Note:	<u> </u>	ardware, electrical switch, exterior light fixture and	patio	
4A Offer Worksheet	Note:	ges that no further foundation changes w			
5A Offer	A drafted sketch initiating changes in floor plans has been agreed upon with a deposit of One Thousand Five Hund (\$1500.00) Dollars made payable to DVC Phoenix Development Corporation. Said fee has been attributed as a de toward the purchase pri Note:				
Worksheet				Page 2 o	



CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Jon Mortensen and Melodie Mortensen

TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
33 / 2	242 Antler Court	CARTESIAN (B4) ELEV A 2 BED	
INV# QTY	EXTRA / CHANGE		

This Document is Extremely Time Sensitive - Printed <u>11 May 21</u> at <u>15:56</u>