



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	
INV#	QTY	EXTRA / CHANGE	

Cabinetrv

1 0 19Jan21	1 - Add 1 glass door to upper corner angled cabinet :plain frame with clear glass Note:	
2 0 19Jan21	1 - Add 2 top drawers - island Note:	
3 0 19Jan21	1 - Add an additonal 30" (approx.) of cabinets in eating area (left of wall oven) to create coffee/wine bar area: 1X 18"d. base cabinet with top drwr; 1 X upper cabinet c/w 2 plain clear glass doors & 1 row cubic wine rack below Note:	
4 0 19Jan21	1 - Add approx. 10'6" of cabinetry in dining area (96"h) - extend to end of dining aea as per cab drwgs rev Sept 18-20. Includes: 2X 33"w. pantries; 60" w. desk c/w 2 top drwrs; 2X glass doors; open shelves Note:	
5 0 19Jan21	1 - Add base cabinet to accommodate 36" cooktop NoteNote: move cooktop approx. 12" away from window wall to create equal uppers each side.	
6 0 19Jan21	1 - Add laminate counter top above washer/dryer space c/w with support panels- Laundry Note:	
7 0 19Jan21	1 - Add pot/pan drwrs - c/w one wide top drwr (in lieu of std 2 door base cabinet) - island Note:	
8 0 19Jan21	1 - Add pull-out recycle centre attached to cabinet door (Berenson QPAM15228C c/w 2 bins & 2 lids) Note:	
9 0 19Jan21	1 - Add top drwr above recycle centre Note:	
10 0 19Jan21	1 - Add upper cabinets - wall to wall (approx. 10ft.) - 18"h with flip-up doors with std flap hinges- Laundry Room Note:**Depth and height to be 18" **	
11 0 19Jan21	1 - Delete uppers above cooktop + approx. 6" each side to accommodate 36" w. Chimney hood. Note:	
12 0 19Jan21	1 - Increase depth of broom/pantry cabinet, fridge upper & side panel to 25" D Note:	
13 0 19Jan21	1 - Increase depth of fridge upper and add side panel Note:**Depth to be 25" **	
14 0 19Jan21	1 - Increase height of uppers to reach 96" (42"h uppers installed at 18"above counter) Note:	



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	
INV#	QTY	EXTRA / CHANGE	
15 0 19Jan21	1 - Master Ensuite- Add cabinets to Niche - approx. 18"w X 18"d. (buider to remove Linen shelves): 36"h. base cab. with 4 drwrs; Counter top;Upper open shelves - 48"h X 12"d- Line 4 Note:		
16 0 19Jan21	1 - Matching interior for glass door cabinet Note:		
17 0 19Jan21	1 - Move fridge approx. 12" and insert broom/pantry cab Note:**Depth to be 25" **		
18 0 19Jan21	1 - move std bank of drwrs to right of cooktop Note:		
19 0 19Jan21	1 - Note: fridge space increased to 36"w X 72"h. Note:		
20 0 19Jan21	1 - Replace std base & upper with Tall cabinet (33"w X 25"d X 96"h) to accommodate built-in wall oven & Microwave with Trim Kit OR Oven/Microwave combo (NEED SPECS) Note:		
21 0 19Jan21	1 - Upgrade all drawers in kitchen to soft close (11 drwrs) Note:		
22 0 19Jan21	13 - Upgrade all drawers to soft close- (7) Master Ensuite (includes main vanity and niche), (3) Main bath (loft), (3) guest bath Note:		
23 0 19Jan21	1 - Upgrade all handles in kitchen to BP36568-PN - Berenson Amerock Monument Pull - Polished Nickel (includes handles for added cabinets in dining area) Note:		
24 0 19Jan21	1 - Upgrade all hinges in kitchen except base corner piano hinge to soft close (23 doors) Note:		
25 0 19Jan21	1 - Upgrade cabinetry to line 4- Master Ensuite Note:		
26 0 19Jan21	1 - Upgrade drwrs in desk/pantry & coffee bar areas to soft close (X3) Note:		
27 0 19Jan21	1 - Upgrade flap hinges to Aventos soft close lift-up hinges- Laundry Room Note:		
28 0 19Jan21	1 - Upgrade hinges in desk/pantry & coffee bar areas to soft close (X22 doors) Note:		
29 0 19Jan21	1 - Upgrade kitchen cabinets to line 3 Note:		

Carpet



CONSTRUCTION SUMMARY

DIAMONDDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	

INV#	QTY	EXTRA / CHANGE
30 0 19Jan21	1 - S/I Level 3 carpet w/ level 2 underpad (9LB) in lieu of standard- Main and basement stairs, Guest bedroom, Master bedroom, Bedroom 2 and Bedroom 3- as per plan Note:	

Central Vacuum

31 0 19Jan21	3 - S/I (3) white central vac pans- (1) kitchen sink- (1) Master ensuite vanity-(1) low main hall- as per plan Note:	
32 0 19Jan21	1 - S/I Complete central vacuum system, including accessories kit- join all vac lines and terminate in garage- add (1) separate plug- as per plan Note:	

Ceramic

33 0 19Jan21	1 - Extend foyer tile into lower hall in lieu of standard carpet- Level B (size 12x24) stacked- as per plan Note:	
34 0 19Jan21	1 - S/I Glass package backsplash tile in lieu of standard- to include up and behind chimney hoodfan- Kitchen Note:**Dining room cabinetry extension does not include backsplash tile**	
35 0 19Jan21	1 - S/I Level A (tile size 18x18) floor tile in lieu of standard ceramic- stacked- Main bath Note:	
36 0 19Jan21	1 - S/I Level B (size 4x12) tile in lieu of standard shower wall tile- staggered horizontal- Master Ensuite shower- as per plan Note:	
37 0 19Jan21	1 - S/I Level B floor tile (size 12x24) in lieu of standard- Master Ensuite floor, tub deck, walls- as per plan Note:	
38 0 19Jan21	1 - S/I Level B floor tile (size 12x24) in lieu of standard- stacked- Kitchen Note:	
39 0 19Jan21	1 - S/I Level B floor tile (size 12x24) in lieu of standard- stacked-Laundry/Mudroom Note:	
40 0 19Jan21	1 - S/I Level B tile (size 12x24) ceramic in lieu of standard carpet in dining room- stacked-as per plan Note:	
41 0 19Jan21	1 - S/I Level B wall tile (size 4x12) in lieu of standard- stacked horizontal- Guest bath walls Note:	
42 0 19Jan21	1 - S/I Level B wall tile (size 8") in lieu of standard- stacked vertical (hexagon pattern)- Main bath Note:	
43 0 10Feb21	1 - S/I Level B floor tile (size 12x24) in lieu of standard- stacked- Guest Bathroom Note:	

Doors and Windows



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	
INV#	QTY	EXTRA / CHANGE	
44 0 02Oct20	1 - Delete standard front door and sidelight- S/I Jeld-Wen Artisan exterior doors- (2) 34" wide front doors @ 8` high- as per quote #JKEV16001 Note:		
45 0 02Oct20	1 - Increase (1) existing window from 36x24 to 48x24- as per plan Note:As per B-1		
46 0 02Oct20	1 - Relocate kitchen window to accomodate wall oven- as per plan Note:		
47 0 02Oct20	1 - S/I (1) 24" wide x 48" high casement window in Office- as per plan Note:		
48 0 02Oct20	1 - S/I (1) Additional 48x24 windows in basement- as per plan Note:As per B-1		

Electrical

49 0 19Jan21	1 - Delete (1) standard hallway light fixture by Guest Bedroom- S/I (1) 4" LED (HALO Slim) interior potlight- connected on existing switch- as per plan Note:		
50 0 19Jan21	1 - Delete (1) standard hallway light fixture by Master Bedroom- S/I (2) 4" LED (HALO Slim) interior potlight- connected on existing switch- as per plan Note:		
51 0 19Jan21	1 - Delete (1) standard hallway light fixture in main hall- S/I (2) 4" LED (HALO Slim) interior potlights connected on new 3-way switches in main hall- as per plan Note:		
52 0 19Jan21	1 - Delete (1) standard light fixture- S/I (2) 4" LED (HALO Slim) interior potlights connected on existing switch- Office- as per plan Note:		
53 0 19Jan21	1 - Delete (1) standard phone jack, (3) TV jacks- S/I (12) Data jacks- as per plan Note:**Home has total of (12) data jacks, (1) telephone jack, (2) TV jacks throughout** ** (2) of the data jacks will be installed @ counter height in dining room nook area- as per plan**		
54 0 19Jan21	2 - Delete (2) standard exterior lights beside garage- S/I (2) Modern exterior lights (A1103R-5)- connected on existing switch- as per plan Note:		
55 0 19Jan21	1 - Delete (2) standard kitchen light fixtures and S/I (3) capped light outlets over kitchen island- connected on existing switch Note:		
56 0 19Jan21	1 - S/I (1) 4" White Shower Pot light w/led par 20 bulb (T418W)- connected on new switch- Master Ensuite Shower Note:		
57 0 19Jan21	1 - S/I (1) Exterior soffit plug w/ switch for holiday lights- as per plan Note:		
58 0 19Jan21	1 - S/I (1) Reinforced capped light outlet connected on new switch- Family Room- as per plan Note:**Ceilings higher than 9` **		



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	
INV#	QTY	EXTRA / CHANGE	
59 0 19Jan21	1 - S/I (1) Standard Dinette light fixture (A6002-5) in lieu of standard cap- Dining room Note:		
60 0 19Jan21	2 - S/I (2) 15 AMP USB charger receptable on existing circuit- Office- as per plan Note:		
61 0 19Jan21	1 - S/I (2) 4" Black Baffle Pot Light w/ LED par 20 bulb (T403W)- connected on existing switch- as per plan Note:**Standard porch light remains**		
62 0 19Jan21	1 - S/I (2) HDMI plate in Family room- (1) installed @ conduit opening and (1) installed @ conduit termination and S/I (1) Additional data jack installed at 70" A.F.F- as per plan Note:		
63 0 19Jan21	4 - S/I (4) 15 AMP USB charger receptable on existing circuit (counter height)- Kitchen Nook- as per plan Note:		
64 0 19Jan21	1 - S/I (4) 4" LED (HALO Slim) interior potlight- connected on new dimmer switch- as per plan Note: **Dining Room**		
65 0 19Jan21	1 - S/I (5) 4" LED (HALO Slim) interior potlights connected on new switch w/ dimmer in Kitchen as per plan Note:		
66 0 19Jan21	1 - S/I (8) 4" LED (HALO Slim) interior potlights connected on new switch w/ dimmer in Family Room- as per plan Note:		
67 0 19Jan21	1 - S/I Garage door opener w/ (2) remotes and (1) keypad Note:		
68 0 19Jan21	1 - S/I Non Straight Conduit for Cables w/ Blank Finishing Plates and (1) Additional Recessed Electrical Outlet w/ Backing for Wall Mount TV Above Fireplace TV jack in Family Room - installed at 70" AF.F Note:		
69 0 19Jan21	1 - S/I One pair of SyncSound in-ceiling speakers (SS-ICS-6) - 6.5", 2 way pair including brackets, connected to the master jack- terminate in Dining Room nook area (@counter height)- as per plan Note:		
70 0 19Jan21	1 - S/I Wire for wall oven- 40 AMP 120/240 V Note:		
71 0 19Jan21	1 - S/I Wire for wall oven- 40 AMP 120/240 V Note:		
72 0 19Jan21	1 - Upgrade standard light fixture in Master Bedroom for a fixture ceiling fan c/w 3-wires- as per plan Note:		

Fireplace

73 0 19Jan21	1 - Delete standard fireplace mantle Note:	
--------------------	---	--

Granite



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE 50 / 1	STREET	HOUSE TYPE OAKSIDE ELEV D 2 BED WITH LOFT	CLOSING DATE
-----------------------	--------	--	--------------

INV#	QTY	EXTRA / CHANGE
74 0 19Jan21	1 - Cut-out for soap dispenser beside kitchen sink- left side of sink Note:	
75 0 19Jan21	1 - S/I Bristol B926 Undermount Stainless Steel Single Bowl undermount sink in lieu of standard Note:	
76 0 19Jan21	1 - S/I Level C Radianz quartz countertops w/ 4" backsplash and (1) American Standard Studio undermount sink in lieu of standard- Main Bath Note:**SINK SUPPLIED BY OTHERS**	
77 0 19Jan21	1 - S/I Level D Radianz quartz countertops w/ 4" backsplash and (1) sAmerican Standard Studio undermount sink in lieu of standard- Guest Bath Note:**SINK SUPPLIED BY OTHERS**	
78 0 19Jan21	1 - S/I Level D Radianz quartz in lieu of standard granite- Kitchen Note:	
79 0 19Jan21	1 - S/I Level D Radianz quartz to left side of kitchen extension (dining room)- as per plan Note:	
80 0 19Jan21	1 - S/I Level E Radianz quartz countertops w/ 4" backsplash and (2) American Standard Studio undermount sink in lieu of standard- Master Ensuite Note:*SINK SUPPLIED BY OTHERS**	

Hardwood

81 0 02Oct20	1 - S/I Level A pre-finished engineered hardwood in lieu of standard carpet- Lower hall and family room- as per plan Note:	
82 0 19Jan21	1 - S/I Twelve Oaks laminate in lieu of standard carpet- Upper hall and office- as per plan Note:	

Heating and Air Conditioning

83 0 02Oct20	1 - S/I Air Conditioner - GOODMAN - 13 SEER R-410A (GSX 13024) - 2.0 TON Note:	
84 0 02Oct20	1 - S/I Humidifier - GENERAL AIRE (1099 - 3000 Sq. Ft) Note:	
85 0 02Oct20	1 - S/I Terminated Gas Line c/w 110V Decora Outlet Gas Stove Ignitor and Photo Electric Smoke Detector in Kitchen Note:	

Miscellaneous

86 0 02Oct20	1 - Bedroom 3 Re-design- relocate and reduce closet to approx. 7'-6" and create Office- c/w standard carpet and underpad, paint, trim, swing door and (1) standard light fixture with switch- as per plan Note:	
87 0 02Oct20	1 - Relocate and enlarge mudroom closet to approx 4'-0" wide w/ (5) shelves on one side and (1) vac shelf on other side- S/I swing closet doors in lieu of standard- as per plan Note:	



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	

INV#	QTY	EXTRA / CHANGE
88 0 02Oct20	1 - S/I Cut-out at kitchen island wall- cut-out to start at approx. 3-6" A.F.F- to ceiling and approx 24" wide- c/w quartz cap- as per plan Note:**Quartz cap priced seperately** **NO QUARTZ CAP- ONLY PAINTED DRYWALL IN CUT-OUT**	
89 0 02Oct20	1 - S/I drywall niche and (5) closet shelves- opening to be approx 18" wide 72" high and box to start from 18" A.F.F- Mudroom closet- as per plan Note:**mudroom closet gets reduced- as per plan**	
90 0 02Oct20	1 - S/I Finished Garage w/ R12 insulation in walls, R40 insulation in ceiling and drywall (one coat) Note:	
91 0 02Dec20	1 - Late change fee Note:	
92 0 19Jan21	1 - S/I Drywall opening-to be approx 18" wide by 72" high by 18" deep and box to start from floor- To accommodate custom built-ins- Master Ensuite as per plan Note:	
93 0 19Jan21	1 - S/I Roxul (safe and sound) insulation between family room and Master Bedroom- as per plan Note:	
94 0 19Jan21	1 - S/I Smooth ceilings in lieu of standard stipple- Foyer, Family Room and Dining Room Note:	

Plumbing

95 0 02Oct20	1 - Relocate hosebib in garage to side wall- as per plan Note:	
96 0 02Oct20	1 - S/I 1 piece rough in- for future bar sink- as per plan Note:As per B-1	
97 0 02Oct20	1 - S/I 3-piece rough-in- as per plan Note:As per B-1	
98 0 19Jan21	4 - S/I American Standard Studio undermount sink (centre-hole) (0614 000) in lieu of standard- (1) Guest bath, (2) Master Ensuite, (1) Main bath Note:	
99 0 19Jan21	4 - S/I Delta Portage single hole lavatory faucet in Chrome finish in lieu of standard- (2) Master Ensuite, (1) Guest Bath, (1) Main Bath Note:	
100 0 19Jan21	1 - S/I Delta Portage tub filler w/ hand shower (T3771) in Chrome- in lieu of standard- Master Ensuite tub Note:	
101 0 19Jan21	1 - S/I Delta Trinsic Pull-down faucet in chrome (9159-DST) and (1) soap dispenser in chrome (RP1001) in lieu of standard Note:	
102 0 19Jan21	1 - S/I Delta Trinsic tub and shower trim kit in chrome (T14459) w/ toe tester @ 18" A.F.F-in lieu of standard- Master Ensuite Note:	



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
50 / 1		OAKSIDE ELEV D 2 BED WITH LOFT	

INV#	QTY	EXTRA / CHANGE
103 0 19Jan21	1 - S/I Water line for fridge Note:	
104 0 28Apr21	1 - S/I Ceramic shower enclosure w/ 3x4 acrylic base and Maax Halo sliding glass shower doors w/ CHROME hardware- Master Ensuite- as per plan Note:	

Railings

105 0 02Oct20	1 - S/I 3.5" (#SB7) Modern oak posts with cap and with plain square oak modern spindles in lieu of standard oak colonial Note:	
106 0 02Oct20	1 - S/I Oak nosing in lower and upper hall Note:	

Trim

107 0 02Dec20	1 - Delete standard closet doors and create (2) closets with swing doors in lieu of standard- Guest Bedroom- as per plan Note:	
108 0 02Dec20	3 - S/I By-pass closet doors in lieu of standard sliding vinyl-(1) Laundry/Mudroom, (1) Bedroom 3, (1) Bedroom 2- as per plan Note:	
109 0 19Jan21	1 - Delete standard closet shelf and rod in Guest Bedroom closet Note:	
110 0 19Jan21	1 - Delete standard shelves and rod in Master Walk-in closet Note:	
111 0 19Jan21	1 - S/I (1) 1-lite French door with clear glass in lieu of standard- Office Note:	
112 0 19Jan21	1 - S/I (2) half walls @ 42" A.F.F w/ 8" square fluted painted white columns c/w painted white MDF caps and panel trim mould on half walls (both sides of half walls) between family room and dining room- as per plan and sketch Note:	
113 0 19Jan21	6 - S/I 8'H interior doors in lieu of standard- (2) Foyer, (1) Guest Bedroom, (1) Guest Bathroom, (1) Master Bedroom, (1) Laundry Room- as per plan Note:	
114 0 19Jan21	1 - S/I Level 2 interior doors- Lincoln 1 panel smooth- in lieu of standard- throughout Note:	
115 0 19Jan21	1 - S/I Taymor Vega interior doors levers and matching hinges in Matte Black with Square Rosets in lieu of standard throughout Note:**Does not include garage man door or interior of front door**	
116 0 19Jan21	1 - Upgrade (1) Master Bedroom door to Lincoln 1-3/4" solid core hardboard door in lieu of standard Note:	
117 0 19Jan21	1 - Upgrade interior doors to Level 2- Lincoln- in lieu of standard- throughout Note:	



CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Karthikeyan Krishnan and Devi Parkunan TEL:

LOT / PHASE 50 / 1	STREET	HOUSE TYPE OAKSIDE ELEV D 2 BED WITH LOFT	CLOSING DATE
-----------------------	--------	--	--------------

INV#	QTY	EXTRA / CHANGE
------	-----	----------------

1A Offer Worksheet	The Purchaser acknowledges that no further changes or upgrades that effect the foundation will be allowed after the Vendor accepts the Purchase and Sales Agreement. Note:	
2A Offer Worksheet	\$1000 Decor Centre Bonus- Purchaser, Karthikeyan Krishnan, is participant in Phoenix Homes repeat buyer program. Property purchased: Fernbank Crossing, Building 6, Unit 223. 60-K Jaguar Private, Stittsville ON. K2V 0J2 Purchaser can choose up to \$1,000 Note:	
3A Offer Worksheet	3 Piece Rough-in *future tub, toilet and sink Note:	
4A Offer Worksheet	Upgrade existing (1) 36x24 basement window to (1) 48x24 *All changes must be confirmed by our engineering department Note:	
5A Offer Worksheet	Additional 48x24 basement window *All changes must be confirmed by our engineering department Note:	
6A Offer Worksheet	1 Piece Rough-in *future Bar sink Placement must be confirmed by our engineering department Note:	
7A Offer Worksheet	Additional 48x24 basement window Note:	
8A Offer Worksheet	COUNTERPARTS AND FACSIMILE This Agreement may be executed in any number of counterparts and each counterpart shall for all purposes constitute one Agreement binding on all parties hereto, notwithstanding that all parties are not signatories to the same Note:	

This Document is Extremely Time Sensitive - Printed 3 Nov 21 at 14:17