

DCR/PHOENIX GROUP OF COMPANIES

LOT / PHASE

CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: Ahmed Fawal TEL: STREET HOUSE TYPE

CLOSING DATE

	LOT / PHASE 221 / 2	STREET 303 Spreadwing Way	HOUSE TYPE STRATHMORE ELEV A 4 BEDROOM ALT	CLOSING DATE
INV#	QTY	EXTRA / CHANGE		
Cabinetry				
1 0 21Sep21	1 - Extend Ensuite vanity by approx. 24" (new length= approx. 96"w)- Master Ensuite- as per plan Note:			
2 0 21Sep21	1 - Spectrum Kitchens Design Appointment Fee Note:			
3 0 30Nov21	1 - Re-design kitchen - move sink & DW to range wall; modify cabinet layout to suit Note:			
4 0 30Nov21	1 - Upgrade Kitchen cabinets to Line 3 Note:			
5 0 30Nov21	1 - Increase height of uppers to reach 96" (42"h uppers installed at 18"above counter.) Note* Upper next to fridge shortened by 3" to clear beam. *			
6 0 30Nov21	1 - Add light valance below upper cabinets - 2"h plain recessed - to accommodate under cabinet lighting (lights and electrical by builder) Note:* Height of Upper each side of range decreased by 3" *			
7 0 30Nov21	1 - Increase depth of fridge upper to 24"d and add side panel Note:			
8 0 30Nov21	1 - Move fridge approx. 12" and insert pantry/broom cab Note:			
9 0 30Nov21	1 - Island - delete approx. 60" of base cabinets and replace with support panels to creat eating counter both sides of island as per cabinet drawings. Note:			
10 0 30Nov21	1 - Add pot/pan drwrs - c/w one wide top drwr (in lieu of std 2 door base cabinet) Note:			
11 0 30Nov21	1 - Upgrade pot/pan drwrs (3 drwrs) to soft close Note:			
12 0 30Nov21	1 - Add 6 top drawers in lieu of standard bank of 4 drawers. Note:			
13 0 30Nov21	1 - Add false top drwr to sink base cabinet Note:			
14 0 30Nov21	1 - Upgrade all top drawers to soft close (6 drwrs) Note:			
15 0 30Nov21	1 - Upgrade all hinges to soft close (X 31 doors) Note:			

Carpet

ConstructionSummaryMS.rpt 28SEP15 Page 1 of 4



29

21Sep21

1 - S/I Fireplace fan kit at fireplace- as per plan

DCR/PHOENIX GROUP OF COMPANIES CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2588824 Ontario Inc. PURCHASER: Ahmed Fawal TEL: LOT / PHASE STREET HOUSE TYPE CLOSING DATE 303 Spreadwing Way STRATHMORE ELEV A 4 BEDROOM ALT 221/2 INV# **QTY** EXTRA / CHANGE 1 - S/I Level 3 Carpet in lieu of standard carpet- Main Staircase, Upper Hall/Loft, Master Bedroom, Bedroom #2, Bedroom 16 #3, Bedroom #4- as per plan 30Nov21 Ceramic 17 1 - S/I Glass Package Ceramic wall tile Kitchen backsplash in lieu of standard backsplash- Kitchen- as per plan 0 30Nov21 18 1 - S/I Level B ceramic tile flooring in lieu of standard- Foyer, Powder Room- as per plan 0 30Nov21 **Doors and Windows** 6 - S/I (6) 8'h interior doors in lieu of standard height interior doors- as per plan 19 21Sep21 Main Floor- (2) Foyer Closet, Basement Stairs, Powder Room, Mudroom, Pantry 1 - S/I swing closet doors in lieu of standard vinyl sliding closet doors- Foyer- as per plan 20 Note:*Upgraded to 8'h doors- included in 8'h upgrade line* 21Sep21 **Electrical** 21 1 - S/I Capped conduit for future Electrical car charger- Garage- as per plan 30Nov21 1 - S/I (1) 15 AMP separate circuit plug (central vac, microwave, freezer, sump pump, gas dryer)- Basement- as per plan 22 30Nov21 1 - Delete (2) standard light fixtures- S/I (4) 4" White interior potlights (HALO Slim LED)- connected to new switch-Kitchen- as per plan 30Nov21 24 1 - S/I (2) Capped light outlets- connected to existing switch- Kitchen above island- as per plan 30Nov21 25 1 - S/I (1) 15 AMP Separate Circuit Kitchen Counter Plug- @ 2" above counter height- as per plan 30Nov21 1 - S/I (3) CAT6 Data Jacks- (1) Family Room above Fireplace @60" AFF, (1) Master Bedroom, (1) Bedroom #3- as per 26 Note New standard 30Nov21 1 - S/I (1) Capped light outlet- connected to new switch- Family Room- as per plan 27 Note: 30Nov21 28 1 - S/I (2) standard 15 AMP plug outlets- installed horiztonally- connected to new switch- Kitchen- as per plan Note* Installed as close to the upper cabinets as possible to be hidden by the cabinet light valence * 30Nov21 **Fireplace**

ConstructionSummaryMS.rpt 28SEP15 Page 2 of 4



42

21Sep21

option- as per plan

Note: Approved by Joe Buckley

DCR/PHOENIX GROUP OF COMPANIES CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2588824 Ontario Inc. PURCHASER: Ahmed Fawal TEL: LOT / PHASE STREET HOUSE TYPE CLOSING DATE 221/2 303 Spreadwing Way STRATHMORE ELEV A 4 BEDROOM ALT INV# **QTY** EXTRA / CHANGE 1 - Delete standard mantle- as per plan 30 0 30Nov21 <u>Granite</u> 31 1 - S/I Bristol B926 Stainless Steel undermount kitchen sink in lieu of standard- as per plan 30Nov21 1 - S/I Level C Silestone Quartz in lieu of standard granite- Kitchen- as per plan 32 30Nov21 **Hardwood** 1 - S/I Torlys LVT in lieu of standard carpet- Lower Hall/Dining Room/Family Room, Kitchen/Breakfast Area/Pantry- as 33 21Sep21 Miscellaneous 34 1 - Optional Family Room Extension 0 21Sep21 35 1 - S/I Finished Garage w/ R12 insulation in walls, R40 insulation in ceiling only (one coat)- as per plan 21Sep21 1 - S/I Cut-Outs in wall between Dining Room and Family Room 36 NotePattern TBD 21Sep21 37 1 - S/I Drywall niche in Master Ensuite- as per plan NoteSame Drywall Niche as Alternate Ensuite Option 21Sep21 38 1 - S/I Walk-in closet in lieu of standard vinyl sliding closet- 4th Bedroom- as per plan NotePrice included in 4th Bedroom re-design; addition of finished 3pc washroom 21Sep21 39 1 - Extend Master Bedroom Walk-In Closet- as per plan Note: 21Sep21 40 1 - S/I Roxul Sound Dampening insulation between walls- Master Bedroom and Bedroom #4- as per plan 30Nov21 **Paint** 1 - S/I (1) Paint Colour throughout- Dulux Diamond Matte- Prairie Winds DLX- 1111-1 41 30Nov21 **Plumbing**

ConstructionSummaryMS.rpt 28SEP15 Page 3 of 4

1 - S/I finished 3pc bathroom- c/w corner shower (MAAX Freestyle 37 Neo-Angle- 102994), shower doors (Radia Neo-Angle sliding- 137440), std. cabinet and laminate countertop w/ overmount sink, std. toilet- 4th bedroom alternate

DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2588824 Ontario Inc. TEL: PURCHASER: Ahmed Fawal LOT / PHASE STREET HOUSE TYPE CLOSING DATE 221/2 303 Spreadwing Way STRATHMORE ELEV A 4 BEDROOM ALT INV# QTY EXTRA / CHANGE 1 - S/I Water line for fridge- as per plan 43 0 21Sep21 1 - S/I ceramic tiled shower enclosure w/ 3x5 acrylic base and standard shower doors in lieu of standard soaker tub- Delete standard 3x3 shower- Move toilet to 3x3 shower location- Delete wall between toilet and original shower- Master Ensuite-NoteSame Shower and Drywall Niche as Alternate Ensuite Option 21Sep21 45 1 - S/I 3-piece rough-in for future basement bathroom in the basement- as per plan Note:As per B-1 21Sep21 Railings 46 1 - S/I 5" Oak boxed newel posts (#SB4-5I) w/ inset in lieu of standard Oak Colonial- S/I Metal spindles- black, patterned (TL130-1-40 & TL 130-2-40 interchanging)- in lieu of standard Oak Colonial 0 NoteStain TBD 21Sep21 **Stairs** 47 1 - S/I Oak nosing under spindles- as per plan NoteStain TBD 21Sep21 Add - One (1) 3-piece rough-in for future bathroom in the basement, in standard location. 1A Offer Worksheet

This Document is Extremely Time Sensitive - Printed <u>9 Dec 21</u> at <u>10:57</u>

Purchaser acknowledges that no further changes that affect the foundation will be permitted after the Vendor accepts the

2A

Offer

Worksheet

Note:

Agreement of Purchase and Sale.