



UNITED ENGINEERING INC
Mechanical and Electrical Consulting Engineers

3645 Keele St. #105
Toronto, ON, M3J 1M6
Email: info@u-eng.ca
T: (416) 398-1999
F: (416) 398-1933

SITE INSTRUCTION

PROJECT: HAMPTON MANOR
25 BAKER HILL BLVD
STOUFFVILLE, ONTARIO

PROJECT NO: 14-016

CONTRACT: Electrical

DATE August 23, 2017

SITE INSTRUCTION: E-5

THIS SITE INSTRUCTION IS NOT TO BE CONSTRUED AS A CHANGE IN THE CONTRACT PRICE, BUT IS ISSUED FOR CLARIFICATION ONLY. IF A CHANGE IN CONTRACT PRICE IS PERCEIVED, PROVIDE AN ITEMIZED BREAKDOWN OF ANY EXTRAS OR CREDITS WITHIN SEVEN (7) WORKING DAYS.

Purpose: Clarifications.

1.0 Reference Drawing E-10 (Power, Communication, Security and Fire Alarm Riser Diagrams) Issued

- 1.1 Clarify: 7 units from the 4th and 3rd floors going into SD-5 instead of 9 suites; 14 units in total going into SD-5.
- 1.2 Clarify: 7 units from 5th floor going into SD-6 instead of 9 suites; 21 units in total going into SD-6.
- 1.3 Clarify: 151 suites count in total.

2.0 Reference Drawing E-11 (Single Line Diagram) Issued

- 2.1 Revise: 14 units in SD-5 and 21 units in SD-6 at DP22.
- 2.2 Revise: 125/200A breaker feeding snow melting panel SM instead of 100/100A
- 2.3 Clarify: Transfer switch #2 and #4 to be 200A.

3.0 Reference Drawing E-12 (Panel Schedules) Issued

- 3.1 Clarify: Panel SM to be 600Y/347V.

Project #14-016
Hampton Manor

Note: The site instruction & drawings will be uploaded to FTP SITE

PREPARED BY: 
Chula Meksavanh
Electrical Department

ISSUED TO ROYAL PINE HOMES,
Cinzia Caruso, Cinzia@royalpinehomes.com;
Vince Staffieri, vince@royalpinehomes.com
FOR DISTRIBUTION TO ALL AFFECTED PARTIES.

cc. GRAZIANI + CORAZZA ARCH. INC.,
Gino Colangelo, GColangelo@gc-architects.com
REXCON CONSTRUCTION, Lenny Simonelli, rexcon.construxtion@gmail.com