

HEATHWOOD

Heathwood Homes (Whitby) Limited

245 Yorkland Blvd., Suite 100

Toronto, Ontario

M2J 4W9

Ph: (416) 490-1400

Fax: (416) 490-1401

**** Pending ****

PO# DE-TR-7-7120-33622

Vendor PO: DE-TR-7-7120-33622

Created: 02Apr25

Created By: Bei Liu

Approved By: Unauthorized

Required Date: 02Apr25

Vendor

Practical Electric Contracting Inc.

527 Edgeley Blvd. Unit 12

Concord, Ontario

L4K 4G6

Ph: (416) 663-1500

Fax: (416) 663-1502

Ship To

Reference

Re: Lot 7120 Phase 7

Model: 39-3611 B The Beechfield

Site: Country Lane

Quantity	Account	Description	Unit Price	Ext. Price
1.00	0704	TO BE USED FOR THE BUILT IN WALL OVEN SEE SKETCH 3 AND OVEN SPECS - ELECTRICAL-OUTLET-40AMP/240V ADDITIONAL	\$500.00	\$500.00
1.00	0704	SKETCH # 3 SEE SPEC FOR 36" INDUCTION COOKTOP	\$0.00	\$0.00
1.00	0704	KEEP STD. ELECTRICAL FOR INDUCTION COOKTOP - HEATING/AIR - ROUGH-IN GAS LINE FOR GAS STOVE AT MAIN FLOOR (SEE SPECS) (HOOK-UP NOT INCLUDED) LEAVE STANDARD 120 VOLT ELECTRICAL OUTLET ON A SEPARATE CIRCUIT	\$0.00	\$0.00
4.00	0704	SEE SKETCH # 1 , 2 AND 4 - ELECTRICAL- RELOCATION OF SWITCHES/LIGHTS (MUST SPECIFY LOCATION)RELOCATE STD. KITCHEN LIGHT AND HALLWAY LIGHT TO BE ABOVE BREAKFAST BAR- USE STD. KITCHEN SWITCH RELOCATE STD. BASEMENT HALLWAY LIGHT TO BE ABOVE THE CENTER OF UPPER HALLWAY STAIRS, USE STD. 3 WAY UPPER HALL WAY SWITCH	\$0.00	\$0.00
3.00	0704	1X GREAT ROOM 1X REC ROOM, ABOVE THE CENTRE OF THE FIRE PLACE 70- +FROM FLOOR 1X MASTER BEDROOM TO BE 70" +-FROM FLOOR SEE SKETCH # 1 , 2 AND 4 - ELECTRICAL-SUPPLY AND INSTALL RECESSED PLUG ON EXISTING CIRCUIT -	\$105.00	\$315.00
1.00	0704	SEE SKETCH # 1 AND 2 - CLASSIC COLLECTION SCHEDULE A - Choice of 20 LED (3000K) pot lights in finished areas (Second Floor Potlight(s) Require Smooth Ceiling) 3X GREAT ROOM-USE EXISTING SWITCH PLUG 4X KITCHEN -USE SEPARATE SWITCH- RELOCATE STD. LIGHT 2X LIVING ROOM-USE STD. SWITCH PLUG 2X	\$0.00	\$0.00

		DINING ROOM- USE SEPARATE SWITCH- KEEP STD. LIGHT 2X BREAKFAST ROOM- USE SEPARATE SWITCH- KEEP STD. LIGHT 2 BASEMENT REC ROOM- USE SEPARATE SWITCH, KEEP STD. LIGHT 1X SERVERY - USE STD. LIGHT SWITCH, 4X HALLWAY -USE STD.3 WAY SWITCH-RELOCATE STD. LIGHT		
1.00	0704	SKETCH # 2 - ELECTRICAL-CAR CHARGER-2 INCH CONDUIT WITH 8X8 BOX FOR FUTURE CAR CHARGER -	\$390.00	\$390.00
1.00	0704	- ELECTRICAL-OUTLET-CHANGE EXISITING INTERIOR DUPLEX OUTLET TO G.F.I. ON AN EXISTING CIRCUIT -	\$10.00	\$10.00
2.00	0704	2X BASEMENT HALLWAY USE STD. 3 WAY SWITCH RELOCATE STD. LIGHT SEE SKETCH # 1 - ELECTRICAL-POTLIGHT (LOWER LEVEL) 4 INCH SLIM RECESSED LED DOWNLIGHT WHITE TRIM NOTE: LOCATION MAY VARY FROM REQUEST DEPENDS ON JOIST PLACEMENT -	\$125.00	\$250.00
			Total:	\$1,465.00

Notes

- All above amounts are net of taxes.
- All invoices must quote a PO# and delivery address.
- All deliveries must be authorized by the site superintendent.
- All materials and/or work must comply with all applicable building codes and regulations.