

Heathwood Homes (Whitby) Limited

245 Yorkland Blvd., Suite 100 Toronto, Ontario M2J 4W9

Ship To

Ph: (416) 490-1400 Fax: (416) 490-1401 ** Pending **

PO# DE-TR-7-7135-29441 Vendor PO: DE-TR-7-7135-29441

Created: 01Aug24 Created By: Bei Liu

Approved By: Unauthorized Required Date: 01Aug24

Vendor

Practical Electric Contracting Inc. 527 Edgeley Blvd. Unit 12 Concord, Ontario L4K 4G6

Ph: (416) 663-1500 Fax: (416) 663-1502 Reference

Re: Lot 7135 Phase 7

Model: 30-2794 D The Willowglen

Site: Country Lane

Quantity	Account	Description	Unit Price	Ext. Price
2.00	0704	SEE SKETCH # 1 AND 2 - ELECTRICAL-OUTLET-EXTRA WALL INTERIOR OUTLET ON EXISTING CIRCUIT (DOES NOT INCLUDE KITCHEN OUTLETS) - 1X GREAT ROOM ABOVE FIREPLACE 70" +/- FROM FLOOR 1X TO BE INSTALLED IN THE RECREATION ROOM CEILING	\$45.00	\$90.00
1.00	0704	SEE SKETCH # 3 - HEATING/AIR - ROUGH-IN GAS LINE FOR GAS STOVE AT MAIN FLOOR (SEE SPECS) (HOOK-UP NOT INCLUDED) LEAVE STANDARD 120 VOLT ELECTRICAL OUTLET ON A SEPARATE CIRCUIT. RELOCATE STD. STOVE ELECTRICAL TO THE BUILT IN OVEN LOCATION	\$0.00	\$0.00
1.00	0704	SEE SKETCH # 4 - ELECTRICAL-REINFORCE CELING BOX TO HOLD A LIGHT FIXTURE UP TO 75LBS - TO BE INSTALLED SECOND FLOOR HALLWAY ABOVE STAIRS OPENING, USE SAME 3 WAY UPPER HALLWAY SWITCH	\$0.00	\$0.00
6.00	0704	SEE SKETCH #2 AND 4 - ELECTRICAL- RELOCATION OF SWITCHES/LIGHTS (MUST SPECIFY LOCATION)-NOTE: PLUGS CANNOT BE RELOCATED- MUST PURCHASE ADDITIONAL OUTLET.	\$0.00	\$0.00
1.00	0704	SEE SKETCH # 2 - CLASSIC COLLECTION SCHEDULE A - Choice of 20 LED (3000K) pot lights in finished areas (Second Floor Potlight(s) Require Smooth Ceiling)	\$0.00	\$0.00
1.00	0704	SKETCH # 2 - ELECTRICAL-CAR CHARGER-2 INCH CONDUIT WITH 8X8 BOX FOR FUTURE CAR CHARGER -	\$390.00	\$390.00
			Total:	\$480.00

Notes

- All above amounts are net of taxes.
- All invoices must quote a PO# and delivery address.All deliveries must be authorized by the site superintendent.
- All materials and/or work must comply with all applicable building codes and regulations.