



Tel: (613) 748-0432
Fax: (613) 748-0355

SITE INSTRUCTIONS

Ref: OR3027 Rev.01

Customer:

Courtenay Batista

Builder: VALECRAFT HOMES (2019) LTD.
Project: Embrun-Place St Thomas Singles
Lot: Ph 3
Closing Date: 0002
10/15/2020

Salesperson: Jason Thompson (OR)
Date: 12/12/2019

Location	Qty	Product / Installation Details	Plan Code
Great Room	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Flex Room	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Master Bedroom	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Bedroom #2	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Basement	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan - leave in 10ft coil in ceiling space	
N/A	1.00	2" PVC Conduit from Basement to Attic 2" PVC Conduit from Basement to Attic	
N/A	1.00	Vacuum Rough-In Outlet Vacuum Rough-In Outlets	
Great Room	1.00	Off-Set 2" Conduit w/ Wall Plates Off-Set 2" Conduit w/ Wall Plates - Location as shown on floor plan - Conduit installed in-wall to conceal wires connected to wall mounted TV - approx 72 inches from floor above fire place beside plug	